

Project Timeline

- **6/27 - 7/1** **Street Marking**
- **7/5 - 7/8** **Site Preparation**
- **7/11 - 7/12** **Move in Well Servicing Equipment**
Patel 1 - Install well control equipment and evaluate mechanical condition
- **7/13 - 7/14** **Rogalske 10 - Install Steel Casing and BOPE**
- **7/15 - 7/16** **Install New Casing on Patel 1**
- **7/17 - 7/19** **Cleanout Patel 1**
- **7/20** **Begin Plugging Operations on Patel 1**
- **7/21** **Finish Plugging Operations on Patel 1**
- **7/22 - 7/25** **Cleanout Rogalske 10**
- **7/26 - 7/27** **Plugging Operations on Rogalske 10**
- **7/28 - 7/29** **Move Out Well Servicing Equipment**
- **8/1 - 8/6** **Restore Patel 1 and Rogalske 10 Sites**