

No:	Rig	Well #	Originally Planned Date	Planned Date to Rig Down			Actual
			12.21.18	6/14/2019	6/20/2019	CHANGE IN CALENDAR DAYS	COMMENTS
	E341 300 K	SS25B	22-Jan-19	Completed	Completed	Completed	07-Feb-19
	E341 300 K	SS25A	19-Feb-19	Completed	Completed	Completed	01-Mar-19
Released	E334 300K	SS29	31-Dec-18	Completed	Completed	Completed	29-Jan-19
Released	Basic 1813 250K	P12	03-Apr-19	Completed	Completed	Completed	18-Mar-19
tbd	R15 300 K	P32F	22-Feb-19	Completed	Completed	Completed	23-Feb-19
Released	E343 300K	P32A	29-Mar-19	Completed	Completed	Completed	08-Apr-19
Released	E343 300K	P39	11-Jan-19	Completed	Completed	Completed	25-Jan-19
Released	E343 300K	FF32E	25-Feb-19	Completed	Completed	Completed	20--feb-19
tbd	R16 300 K	SS44B	14-Jan-19	Completed	Completed	Completed	29-Apr-19
Released	E335 300K	P42B	14-Jan-19	Completed	Completed	Completed	29-Jan-19
1	E540 Drilling	Ward 3	20-Mar-19	22-Jul-19	22-Jul-19	0	
	E341 300K	P42C	24-Apr-19	Completed	Completed	Completed	10-May-19
tbd	E341 300K	P35	06-Jun-19	Completed	Completed	Completed	06-Jun-19
Released	E331 300K	Frew 2	21-Jan-19	Completed	Completed	Completed	25-Jan-19
Released	Basic 1815 250K	P37A	15-Jan-19	Completed	Completed	Completed	22-Feb-19