

Firmin Street Project Timeline

Revised 7/13/2016

- 6/27 – 7/1** **Street marking – No Parking Signs and Utilities markings on street**
- 7/2 – 7/4** **No Work**
- 7/5 – 7/8** **Site Preparation – No Parking 6:00 AM to 8:00 PM**
- Remove property fencing at 323 and 324 Firmin Street
 - Excavate soil around wells and install cellar rings
 - Install temporary fencing around property.
 - Reroute remaining overhead utilities
- 7/9 – 7/14** **No Work**
- 7/15 – 8/6** **Well Sealing – Street Closes from 336 Firmin Street to end of cul-de-sac – Offsite Parking Opens**
- 7/15 – 7/17 Move in specialty well rig over Rogalske 10 (323 Firmin Street), clean well out to 200', install and cement new steel casing, install well control equipment, and move out specialty well rig
- 7/18 Move well service rig, mud pump, and equipment to Rogalske 10
- 7/19 – 7/21 Rogalske 10 – Cleanout well to bottom – approximate 1,500 feet
- 7/22 – 7/23 Rogalske 10 – Fill well with cement
- 7/25 – 7/27 Move in well servicing rig over Patel 1 (324 Firmin Street), install well control equipment and evaluate well's mechanical condition
- 7/28 – 7/30 IF NECESSARY - Clean out well Patel 1 to 200', install and cement new steel casing, and install well control equipment
- 7/31 – 8/2 Patel 1 – Cleanout well to bottom – approximate 1,500 feet
- 8/3 – 8/4 Patel 1 – Fill well with cement
- 8/5 – 8/6 Move out well servicing equipment
- 8/7** **Street Reopens – Offsite Parking Closes**
- 8/8 – 8/12** **Site Restoration – No Parking 6:00 AM to 6:00 PM**
- Cut wells down 5 feet below surface
 - Fill excavations with clean soil and regrade
 - Reinstall original property fencing