

Firmin Street Project Timeline

Revised 8/11/2016

6/27 – 7/1 Street marking – No Parking Signs and Utilities markings on street

7/2 – 7/4 No Work

7/5 – 7/8 Site Preparation – No Parking 6:00 AM to 8:00 PM

- Remove property fencing at 323 and 324 Firmin Street
- Excavate soil around wells and install cellar rings
- Install temporary fencing around property.
- Reroute remaining overhead utilities

7/9 – 7/14 No Work

7/15 – 9/19 Well Sealing – Street Closes from 336 Firmin Street to end of cul-de-sac – Offsite Parking Opens

7/15 – 7/17 Move in specialty well rig over Rogalske 10 (323 Firmin Street), clean well out to 200', install and cement new steel casing, install well control equipment, and move out specialty well rig

7/18 – 7/19 Move well service rig, mud pump, and equipment to Rogalske 10

7/20 – 7/26 Rogalske 10 – Cleanout well to bottom – 911 feet

7/26 – 7/29 Rogalske 10 – Fill well with cement

7/29 – 7/30 Patel 1 (324 Firmin Street) – Move in well servicing rig and evaluate well's mechanical condition

8/1 – 8/4 Patel 1 – Attempt to recover stuck pipe from 273 feet to bottom of well

8/3 – 8/8 No Work

8/9 Install sound barrier panels

8/10 – 8/11 No Work

8/12 – 8/13 Patel 1 – Attempt to recover stuck pipe from 273 feet to bottom of well

8/15 – 8/20 Patel 1 – Condition top 200 feet of well for new casing, install and cement new steel casing, and install well control equipment

8/22 – 9/7 Patel 1 – Clean out to top of stuck pipe and continue recovery from 273 feet to bottom of well

9/8 – 9/12 Patel 1 – Cleanout well to bottom – approximate 1,500 feet

Firmin Street Project Timeline

Revised 8/11/2016

9/13 – 9/17 Patel 1 – Fill well with cement

9/18 – 9/19 Move out well servicing equipment

9/20 Street Reopens – Offsite Parking Closes

9/20 – 9/27 Site Restoration – No Parking 6:00 AM to 6:00 PM

- Cut wells down 5 feet below surface
- Fill excavations with clean soil and regrade
- Reinstall original property fencing